

High Magnetic Field X-Ray Facility

A partnership between **CHESS**, the **MagLab**, and the **University of Puerto Rico**

Project Year 1 DMR - 1946998/Brock



HMF technical crew test fitting a new accelerator dipole vacuum chamber. Photo: Leila Abohamb



520.1 Project Office: HMF Beamline Construction		
Project Director (PI): J. Brock	520.1.4 Student Training (UPR sub-award) L2: J. L. Colon	
Deputy PD (Co-PI): X-ray Science: E. Palm		
Deputy PD (Co-PI): Magnet Science: J. L. Colon		
Deputy PD (Co-PI): Education: J. Ruff, L. Debeve, B. Ramshaw		
Project Scientists: K. Jacoby, J. Roncek, C. Rice		
Project Finance, Administration: J. Shanks, R. Lochner		
Safety Director, Safety Manager: E. Fontes, E. Bodnaruk		
Project Manager, Safety Review Man.: T. Gallagher		
Facility Engineer: R. O'Connell		
Mechanical Eng/Fab Manager:		
520.2 CESR, Tunnel Mods		
L2 Manager: J. Codner		
520.3 HMF Beamline		
L2 Manager: C. Conolly		
520.4 Experimental Equipment		
L2 Manager: J. Ruff		
520.2.1 Insertion Devices		
L3M: A. B. Temnykh, A. Lyndaker		
520.2.5 Vacuum/Beampipes		
L3M: Y. Li		
520.2.6 Shielding/Layout		
L3M: D. Spurgin		
520.2.7 Instrumentation/Controls		
L3M: J. Barley, M. Forster		
520.2.8 CESR Mechanical Systems		
L3M: L. Abohamb		
520.2.9 CESR Utilities/Electrical		
L3M: K. Miller		
520.2.10 CESR Tunnel Cryogenics		
L3M: D. Sabol		
520.3.1 Front End, Apertures		
L3M: A. Lyndaker		
520.3.5 Enclosures/Shielding		
L3M: D. Richter		
520.3.6 Instrumentation/Controls		
L3M: E. Edwards		
520.3.7 X-ray Heat-loaded Optics		
L3M: A. Pauling		
520.3.8 HMF Mechanical Systems		
L3M: L. Abohamb		
520.3.9 HMF Utilities/Electrical		
L3M: K. Miller		
520.3.10 HMF Beamline Cryogenics		
L3M: D. Sabol		
520.4.3 Science Method Tests		
L3M: L. Debeve		
520.4.4 Magnet/Cryogenics		
L3M: A. Pauling		
520.4.5 Diffractometer		
L3M: A. Pauling		
520.4.6 Custom X-ray Optics		
L3M: Lyndaker		
520.4.7 Detectors/Sensors		
L3M: J. Ruff		
520.4.8 Computing/Controls		
L3M: W. Sun		
520.4.9 Commissioning		
L3M: J. Ruff		

The HMF PEP as a structured document, built on a platform of MS Project/Excel/Word*,**

Ernie Fontes, Joel Brock




*with also KFS Oracle Database and home-built Timesheet hour log

**Note: figures captions intentionally left off as a test for PMs and NSF POs

Project Execution Plan for the HMF Beamline Construction Project	
TABLE OF CONTENTS	
1 INTRODUCTION	11
1.1 Scientific Objectives	11
1.2 Scientific Requirements and Integration into Existing Facility Infrastructure	12
1.3 Transition to Operations Planning (replaces Divestment Plan)	14
2 ORGANIZATION	15
2.1 Internal Governance & Organization and Communication	15
2.2 External Organization, Partnerships and Communication	16
2.3 Roles and Responsibilities	17
3 CONSTRUCTION PROJECT DEFINITION	21
3.1 Summary of Total Project Definition	21
3.2 Work Breakdown Structure (WBS)	26
3.3 WBS Dictionary	26
3.4 Scope Management Plan and Scope Contingency	31
3.5 Baseline Budget and Budget Contingency	36
3.6 Funding Profile	41
3.7 Schedule Baseline	42
3.8 Schedule Contingency	43
4 RISK AND OPPORTUNITY MANAGEMENT	46
4.1 Risk Management: Overview, Changes in this revision	46
4.2 Risk Management Process	46
4.3 Risk Register	56
4.4 Contingency Management Plan	66
5 CONFIGURATION CONTROL	78
5.1 Configuration Control Plan	78
5.2 Change Control Plan	79
5.3 Document Control Plan	80
6 ACQUISITIONS	81
6.1 Acquisition Plans	81
6.2 Acquisition Approval Process	81
7 PROJECT MANAGEMENT CONTROLS	82
7.1 Performance Measurement and Project Management Process	82
7.2 Earned Value Management System (EVMS)	85
7.3 Financial and Business Controls	87
8 CYBER-INFRASTRUCTURE	88
8.1 Cybersecurity Plan	88
8.2 Code Development Plan	88
8.3 Data Management Plan	88
9 INTEGRATION AND COMMISSIONING	89
9.1 Integration and Commissioning Plan	89
9.2 Acceptance / Operational Readiness Plan	95

HMF Project Execution Plan (Revision 8) 7






APPENDICES	
A PEP Appendix A - Revision 6 - Master Schedule Gantt	eJacket
B PEP Appendix B - Revision 3 - Cost Book Sheets	eJacket
C PEP Appendix C - Revision 1 - Vendor Quotes	eJacket
D PEP Appendix D - BoE Full Documentation	eJacket
E PEP Appendix E - Revision 1 - Risk Register and Analysis	eJacket
F Glossary of Terms	(attached)
G Example of Change Request form: CR-008	(attached)
H Example of HMF Monthly Report	(attached)
I Example of HMF Risk Analysis Report	(attached)
J HMF BABA Compliance Plan - June 2022	(attached)

List of Figures	
Figure 1: Organization and Work Breakdown Structure (OBS and WBS)	15
Figure 2: Schedule of Major Project Phases (Gantt)	23
Figure 3: HMF Project L1/L2 Milestones and schedule contingency (Gantt)	24
Figure 4: External constraints to the HMF project schedule (Gantt)	25
Figure 5: Change Request Log table which also tracks Schedule Contingency	45
Figure 6: Overview of risk management process from figure 6.2.4-1 in RIG (NSF 21-107)	46
Figure 7: Excerpt from Safety Review document showing risk and hazard identification and controls	47
Figure 8: Schedule contingency "heads-up" display for L1 Milestones	52
Figure 9: EV and Risk-Adjusted Estimate At Completion (RAEAC)	53
Figure 10: RAEAC vs. TPC Report History	54
Figure 11: Monte Carlo simulation results for HMF cost-schedule model	55
Figure 12: Risk Register summary of risk exposure and contingency mitigations items tracked	68
Figure 13: Contingency View table from the Master Schedule	70
Figure 14: BAC History table, tracking differences across multiple Change Request actions	71
Figure 15: Risk Exposure profiling, including a time-phase plot of actual allocations and expected liens	72
Figure 16: Contingency Liens List example	73
Figure 17: Technical Design Document (TDD) draft table of contents	78
Figure 18: Project Control System for HMF Beamline Construction	83
Figure 19: Data sources and data flow for Risk Exposure tracking and modeling	84
Figure 20: Example Earned-Value plots included in monthly reports	86
Figure 21: Control Account Structure for HMF Project	87
Figure 22: Example of CESR accelerator Integration Acceptance Testing	91
Figure 23: Example of X-ray Station Integration Acceptance Testing	92
Figure 24: Example of X-ray Beamline Integration and Commission Procedure	93
Figure 25: Example of Operational Readiness Certification	94

List of Tables	
Table 1: Science Requirements (SRs) of the HMF project	12
Table 2: Key Performance Parameters (KPPs) of the HMF project	13
Table 3: Total Project Scope Definition	21
Table 4: Total Project Costs at time of award	21
Table 5: Construction Project Schedule Narrative	22
Table 6: De-scope Options	33
Table 7: Example of evaluating cost impacts of de-scoping option SR4	34
Table 8: Examples of up-scoping opportunities	35
Table 9: Total Project Costs - Construction and Contingency - defined at award	36
Table 10: Contingency Budget and three types of Risk Exposure defined at award	36
Table 11: HMF Cost Estimating Methodology	38
Table 12: Non-routine Risk Exposure defined at award	39
Table 13: Routine Risk Exposure defined at time of award	40
Table 14: Probability and Contingency Rate table for Routine Risks	40
Table 15: Contingency held for ICE Cost Variances, defined at time of award	41
Table 16: Funding Profile for HMF Project at award	41
Table 17: Description of the five largest external project constraints	43
Table 18: Risk management processes for routine risks and uncertainties	48
Table 19: Risk management processes for non-routine risks and discrete risk events	49
Table 20: Risk Exposure quantities and how they are modeled in HMF_Sim	50
Table 21: Components of the HMF cost-schedule model	51
Table 22: Contingency Management Plan elements	66
Table 23: Custom fields added to Master Schedule for risk and contingency tracking	67
Table 24: Science Requirement scope option dependencies on major equipment packages	69
Table 25: Documentation and Reporting of Contingency Use	74
Table 26: TPC, BAC, and CFB quantities tracked and reported on Change Request forms	77
Table 27: Change Control Matrix	80
Table 28: Integration Tasks and WBS Categories	89

WBS	Task Name	Contingency %	% Complete	Baseline Cost	Baseline Date	Risk ID	Baseline Risk	Non-Routine Risk	Allocation	Liens
520.2.5.1	Vacuum and Beampipes (L1)	100	100%	\$191,688	7/9/22	0	\$191,688	\$0	\$0	\$200,000
520.2.5.1.1	Collect information and quotes	100	100%	\$2,360	4/7/21	0	\$2,360	\$0	\$0	\$0
520.2.5.1.2	Design	100	100%	\$6,458	1/9/21	0	\$6,458	\$0	\$0	\$0
520.2.5.1.3	Refine Dipole to Design	100	100%	\$6,320	3/3/21	0	\$6,320	\$0	\$0	\$0
520.2.5.1.4	Confirming vacuum design	100	100%	\$1,140	3/3/21	0	\$1,140	\$0	\$0	\$0
520.2.5.1.5	Acquire or fabricate	100	100%	\$144,676	2/9/22	0	\$144,676	\$0	\$0	\$0
520.2.5.1.6	Drill hole in vacuum chamber	100	100%	\$191,688	7/9/22	0	\$191,688	\$0	\$0	\$0
520.2.5.1.7	Cross assembly fab	100	100%	\$25,328	6/10/21	0	\$25,328	\$0	\$0	\$0
520.2.5.1.8	Vacuum Pump	100	100%	\$15,325	3/3/21	0	\$15,325	\$0	\$0	\$0
520.2.5.1.9	Install	100	100%	\$28,862	6/10/21	0	\$28,862	\$0	\$0	\$0
520.2.5.1.10	Secure and vent sections	100	100%	\$1,513	5/10/21	0	\$1,513	\$0	\$0	\$0
520.2.5.1.11	Remove from cleanroom	100	100%	\$4,857	6/10/21	0	\$4,857	\$0	\$0	\$0
520.2.5.1.12	Install new dipole chambers w/ cryostats and gauges	100	100%	\$6,708	6/10/21	0	\$6,708	\$0	\$0	\$0
520.2.5.1.13	Vacuum instruments (pumps and gauges, TCS, etc.)	100	100%	\$12,025	6/10/21	0	\$12,025	\$0	\$0	\$0
520.2.5.1.14	Pump down, leak check, N2 activation	100	100%	\$1,778	6/10/21	0	\$1,778	\$0	\$0	\$0
520.2.5.1.15	Commissioning	100	100%	\$2,712	7/9/22	0	\$2,712	\$0	\$0	\$0
520.2.5.1.16	Vacuum performance monitoring	100	100%	\$4,112	6/10/21	0	\$4,112	\$0	\$0	\$0
520.2.5.1.17	Re-activation N2S (18 times)	100	100%	\$1,620	7/9/22	0	\$1,620	\$0	\$0	\$0



Report History and Report Calendar				EAC				Risk Exposure					
Year	Month	DateColumn	Report Version	AC	ETC	EAC	BAC	VAC	RE-ETC-U	RE-DRE	TPC	RAEAC	Residuals
2021	January	1/1/2021	BCR-000	\$0	\$27,811,207	\$27,811,207	\$27,811,207	\$0	\$1,412,993	\$2,450,099	\$32,694,899	\$12,694,899	\$0
		1/18/2021	BCR-001	\$8,046	\$24,740,620	\$24,827,666	\$27,830,623	\$3,002,957	\$2,414,047	\$2,450,099	\$32,692,412	\$29,692,412	\$3,002,487
	February	2/22/2021	BCR-002	\$169,104	\$24,740,620	\$24,909,724	\$27,829,984	\$2,920,280	\$2,413,897	\$2,450,099	\$32,694,899	\$29,774,320	\$2,920,579
		3/2/2021	BCR-003	\$169,104	\$24,740,620	\$24,909,724	\$27,829,984	\$2,920,280	\$2,413,978	\$2,450,099	\$32,694,899	\$29,774,400	\$2,920,498
	March	3/23/2021	BCR-004	\$262,908	\$24,438,385	\$24,701,293	\$27,830,652	\$3,129,359	\$2,413,964	\$2,450,099	\$32,694,899	\$29,565,957	\$3,128,942
		4/1/2021	BCR-005	\$757,746	\$23,412,415	\$24,190,180	\$27,830,646	\$3,640,466	\$2,413,964	\$2,450,099	\$32,694,899	\$29,054,843	\$3,640,056
2022	July	7/9/2021	BCR-006	\$1,033,391	\$26,229,039	\$27,263,000	\$27,830,647	\$5,657,646	\$2,412,994	\$2,450,099	\$32,694,899	\$12,694,899	\$5,658,006
	February	2/7/2022	BCR-007	\$2,939,299	\$26,367,169	\$31,300,467	\$31,400,000	\$15,462,831	\$2,412,994	\$2,450,099	\$32,694,899	\$10,034,948	\$15,462,831
		3/21/2022	BCR-008	\$2,234,405	\$20,715,348	\$21,960,837	\$27,790,800	\$3,829,867	\$2,367,618	\$2,450,099	\$32,694,899	\$28,784,276	\$3,906,620
	April	4/24/2022	Scenario 4-23a-2022	\$1,668,832	\$20,806,255	\$24,475,087	\$27,790,800	\$3,315,713	\$2,367,618	\$2,450,099	\$32,694,899	\$29,273,400	\$3,421,495
	May	5/25/2022	Scenario 5-25-2022	\$5,070,635	\$20,839,982	\$25,910,217	\$27,790,800	\$1,880,583	\$2,367,618	\$2,450,099	\$32,694,899	\$31,503,217	\$1,191,682
	July	7/7/2022	Scenario 7-7/2022	\$5,356,740	\$20,455,940	\$25,812,680	\$27,790,800	\$1,978,120	\$2,350,000	\$2,450,099	\$31,367,680	\$1,327,219	\$1,327,219
	August	8/2/2022	Scenario 8/8/2022	\$5,595,303	\$20,684,949	\$26,280,252	\$27,790,800	\$1,510,548	\$2,403,000	\$2,450,099	\$31,893,252	\$801,647	\$801,647
		8/8/2022	Scenario 8/8/2022										

