# NWSC - Derecho High Performance Computer Installation



Michael Kercher – NWSC Operations Manager National Center for Atmospheric Research – Computational Information and System Lab




### **Abstract:**


The NCAR - Wyoming Supercomputing Center (NWSC) in Cheyenne WY operated under the guidance of the University Corporation for Atmospheric Research (UCAR) has recently completed the installation of the Derecho High Performance Computer. The poster will cover the planning mitigation strategies used during the COVID-19 pandemic, a high-level review of the facility upgrades needed to support the large cluster, installation of the HPC system, and processes used to commission and move the system into production..

### Planning Anticipated 4.3 MW total load during system overlap 2.7 MW sustained load after overlap = 30% power increase 171 MFLOPs/Watt= 2.3 times scientific Initiated the needed **Capacity Construction** Project SOW A Machine Unit Specification (MUS) Is provided by the awarded **HPC** vendor Identified Derecho to have a 2.5MW peak Initiated the needed Fit-up **Construction Project SOW** DDEI IMIMADY

## Engineering



**HPC Layout Drawing** 



**Underfloor Mechanical** Configuration

System Layout with Mech

Support

# **COVID-19 Mitigation Strategies** Parking and Site Facility Sanitation Walking path Entrance Location Assessment Diagrams

### **Construction Activities**

### **Mechanical Capacity Augmentations – Module A Computer Room**

• 18" 65 deg Chilled Water Piping Header

**Mechanical Fit-up Augmentations – Derecho HPC** 

(CDUs) and Computer Room Air Conditioners (CRACs)

Installation of CRACs and 4" Hose connections to Derecho

Installation of Flow Meter, Pressure Devices, and New Control Scheme

• 6" Chilled Water Branch Line Installation for Cooling Distribution Units





# Expand UPS Source Capacities into computer room

### **Electrical Fit-up Augmentations – Derecho HPC**

**Electrical Capacity Augmentations – Module A Computer Room** 

• 3MW 24.9kV to 480v Transformer and Substation

- Receptacles for Storage, CDUs, and Critical Head-end Equipment
- Fuse cabinet installation and Derecho Rack Electrical Connections



### Facility Integration / Installation



### **Facility Integration:**

- 2 MW of load banks use to stress test the new Electrical Distribution
- Bridal loops were installed between supply and return piping so flow could be verified
- Commissioning activities completed before Derecho delivery
- Current HPC uptime was maintained and verified

### **Installation:**

- Two Deliveries
- 2 Days for equipment placement
- 8 days for mechanical and electrical connection completion
- 10 Day total install
- 20-person team





### Derecho By The Numbers

### **System Power Requirements**

- \*(33) 150 Amp 480v Circuits
- \*(6) 60 Amp 480v Circuits
- \*(20) 60 Amp 208v Circuits
- \*2.32 MW (Compute)
- \*60 kW (Storage) **System Cooling Requirements**

### \*(6) 4 Inch 65 deg F Chilled Water Connectio

- \*(8) 2 Inch 65 deg F Chilled Water Connections \*366 kBTU / HR
- \*650 800 Gallons Per Min Chilled Water Flow

### **Hardware Components**

\*5,072 CPU sockets across >2,500 nodes with

323,712 processor cores total \*332 NVIDIA A100 GPUs with 6912 CUDA cores

each, 2,294,784 CUDA cores total \*>22,500 hard disks in GLADE, Campaign Storage,

and Derecho Scratch

\*5.565 miles of network cables

Floor Weight / Dimension Requirements

\*100,467 Pounds - Derecho Compute System (within 800 sq feet)

\*10,320 Pounds - Derecho Storage System (within

225 sq feet)

