



<b>Topic:</b>	Woodrow Wilson Bridge Replacement Project: A Mega-Project Success Story
<b>Lead:</b>	
<b>Speaker(s) Name and Title:</b>	Jim Ruddell
<b>Scribe Name:</b>	
<b>Session Description:</b>	
<b>Session Time Slot:</b>	Monday, 30 April
<b>Purpose and Desired Outcome:</b>	

<b>Notes &amp; Key Points</b>	<i>Capture best practices, actionable recommendations, and decisions.</i>
-------------------------------	---

**Disclaimer:** *These are raw notes that were captured by the assigned scribe during this session at the 2018 Large Facilities Workshop. This is one individual's interpretation of what took place during the session, and its content does not necessarily represent the viewpoint of the National Science Foundation.*

**Notes:**

<http://wwblessonslearned.com/>

Manage to schedule and you will manage the budget.

Balance risk between client and contractor.

There are no mitigation techniques to make up for the negative risk impacts from a lack of competition.

Consider plotting Early-Late delivery schedule curves to get a visual indication of schedule float.

Include contract incentives as milestones on project schedule.

Active clients (customer/owner) are needed to resolve issues and roadblocks quickly to reduce/minimize schedule delay.

**Best Practices:**

- 

**Actionable Recommendations (Action Owner Name & Organization):**

- 

**Decisions:**

-



*Please select a category, theme, and project lifecycle for this session. You may select more than one. This will help us identify where to put session materials on the Knowledge Gateway Resource Page.*

<b>Categories</b>		
<input type="checkbox"/> Budget & Cost Estimation	<input type="checkbox"/> Award Management	<input type="checkbox"/> Human & Organizational Development
<input checked="" type="checkbox"/> Quality & Risk Management	<input checked="" type="checkbox"/> Project Management	<input type="checkbox"/> Science & Technology
<input checked="" type="checkbox"/> Performance Management	<input type="checkbox"/> Policy & Guidance	<input type="checkbox"/> Facilities & Property Management
<b>Themes</b>		
<input checked="" type="checkbox"/> Programs & Projects	<input type="checkbox"/> Tools & Processes	<input checked="" type="checkbox"/> Lessons Learned
<b>Project Lifecycle</b>		
<input checked="" type="checkbox"/> Design & Construction	<input type="checkbox"/> Operations	